

			Units	Completed	Total in project
Row Labels	Workers	Sum of Duration (hours)			
2025-04-01T08:00:00	1	9			
Foundation	1	9			
Formwork	1	9 m2			500
2025-04-28T08:00:00	4	36			
Foundation	4	36			
Formwork	3	27 m2			500
Setting out	1	9 m2			500
2025-04-29T08:00:00	5	45			
Foundation	5	45			
Formwork	5	45 m2			500
2025-04-30T08:00:00	5	45			
Foundation	5	45			
Formwork	5	45 m2			500
2025-05-01T08:00:00	4	36			
Foundation	4	36			
Formwork	4	36 m2			500
2025-05-04T08:00:00	5	45			
Foundation	5	45			
Formwork	5	45 m2			500
2025-05-05T08:00:00	5	45			
Foundation	5	45			
Formwork	5	45 m2			500
2025-05-06T08:00:00	6	54			
Foundation	6	54			
Reinforcement	6	54 tn			12
2025-05-07T08:00:00	6	54			
Foundation	6	54			
Reinforcement	6	54 tn			12
2025-05-08T08:00:00	6	54			
Foundation	6	54			
Reinforcement	6	54 tn			12
2025-05-11T08:00:00	6	54			
Foundation	6	54			
Reinforcement	6	54 tn			12
2025-05-12T08:00:00	6	54			
Foundation	6	54			
Reinforcement	6	54 tn			12
2025-05-13T08:00:00	6	54			
Foundation	6	54			
Finishing	6	54 m2			500
2025-05-14T08:00:00	4	36			
First floor	1	9			
Setting out	1	9 m2			450
Foundation	3	27			
Finishing	3	27 m2			500
2025-05-15T08:00:00	6	54			
First floor	4	36			
Assembly - Sandwich walls	4	36 elements			50
Foundation	2	18			

Finishing	2	18 m2	<input type="text"/>	500
2025-05-16T08:00:00	2	18		
Foundation	2	18		
Concreting	2	18 m3	<input type="text"/>	80
2025-05-18T08:00:00	4	36		
First floor	4	36		
Assembly - Sandwich walls	4	36 elements	<input type="text"/>	50
2025-05-19T08:00:00	6	54		
First floor	4	36		
Assembly - Sandwich walls	1	9 elements	<input type="text"/>	50
Assembly - Solid walls	3	27 elements	<input type="text"/>	60
Foundation	2	18		
Concreting	2	18 m3	<input type="text"/>	80
2025-05-20T08:00:00	9	81		
First floor	7	63		
Assembly - Hollow core slabs	3	27 elements	<input type="text"/>	80
Assembly - Sandwich walls	1	9 elements	<input type="text"/>	60
Assembly - Solid walls	3	27 elements	<input type="text"/>	50
Foundation	2	18		
Concreting	2	18 m3	<input type="text"/>	80
2025-05-21T08:00:00	5	45		
First floor	5	45		
Assembly - Hollow core slabs	5	45 elements	<input type="text"/>	80
2025-05-22T08:00:00	5	45		
First floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	5
2025-05-25T08:00:00	5	45		
First floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	5
2025-05-26T08:00:00	5	45		
First floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	5
2025-05-27T08:00:00	5	45		
First floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	5
2025-05-28T08:00:00	5	45		
First floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	5
2025-05-29T08:00:00	5	45		
First floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	5
2025-06-02T08:00:00	6	54		
First floor	6	54		
Concreting	6	54 m3	<input type="text"/>	12
2025-06-03T08:00:00	3	27		
First floor	2	18		
Finishing work	2	18 m2	<input type="text"/>	450
Second floor	1	9		
Setting out	1	9 m2	<input type="text"/>	420
2025-06-04T08:00:00	6	54		
First floor	2	18		

Finishing work	2	18 m2	<input type="text"/>	450
Second floor	4	36		
Assembly - Sandwich walls	4	36 elements	<input type="text"/>	42
2025-06-05T08:00:00	6	54		
First floor	2	18		
Finishing work	2	18 m2	<input type="text"/>	450
Second floor	4	36		
Assembly - Sandwich walls	4	36 elements	<input type="text"/>	42
2025-06-08T08:00:00	3	27		
First floor	3	27		
Finishing work	3	27 m2	<input type="text"/>	450
2025-06-09T08:00:00	6	54		
First floor	2	18		
Finishing work	2	18 m2	<input type="text"/>	450
Second floor	4	36		
Assembly - Sandwich walls	4	36 elements	<input type="text"/>	42
2025-06-10T08:00:00	6	54		
First floor	2	18		
Finishing work	2	18 m2	<input type="text"/>	450
Second floor	4	36		
Assembly - Sandwich walls	4	36 elements	<input type="text"/>	42
2025-06-11T08:00:00	8	72		
Second floor	8	72		
Assembly - Solid walls	8	72 elements	<input type="text"/>	82
2025-06-12T08:00:00	5	45		
Second floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	4
2025-06-13T08:00:00	5	45		
Second floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	4
2025-06-15T08:00:00	5	45		
Second floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	4
2025-06-16T08:00:00	5	45		
Second floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	4
2025-06-17T08:00:00	5	45		
Second floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	4
2025-06-18T08:00:00	5	45		
Second floor	5	45		
Reinforcement	5	45 tn	<input type="text"/>	4
2025-06-19T08:00:00	5	45		
Second floor	5	45		
Concreting	5	45 m3	<input type="text"/>	14
2025-06-22T08:00:00	3	27		
Second floor	3	27		
Finishing work	3	27 m2	<input type="text"/>	420
2025-06-23T08:00:00	3	27		
Second floor	3	27		
Finishing work	3	27 m2	<input type="text"/>	420

2025-06-24T08:00:00	3	27
Second floor	3	27
Finishing work	3	27 m2
2025-06-25T08:00:00	3	27
Second floor	3	27
Finishing work	3	27 m2
Grand Total	222	1998

420

420